



INGENIØRFIRMAET  
BJØRGULF HAUKEID OSLO  
VINGEBOR-RESULTAT

Vingebor-  
hull:

Dyp i m.  
regnet fra:

Kote:

Grunnvannst.

Oppdrag: LYSAKER RENSEANLEGG

H III

Terrang

H IV

Arb.nr.: 59/74

Tegnet: 21. 10. 74 T.V.

Dyp i m.	Skjærfasthet i t/m <sup>2</sup>									Sensi- tivitet	Anmerkninger	
	1	2	3	4	5	6	7	8	9			
<u>H III</u>												
130H	1	X	+								9	
		X	+								11	
	2	X	+								9	
		X	+								8	
3	X	+									9	
	X	+									9	
4	X	+									9	
	X	+									9	
<u>H IV</u>												
131H	1	X	+								10	
		X	+								11	
	2	X	+								10	
		X	+								12	
	3	X	+								11	
		X	+								10	
	4	X	+	+							14	
		X	+								9	
5	X	+			+						9	
	X	+				+					9	
6	X	+									10	
	X	+									7	+Uforstyrret
7	X	+									4	X Omrørt
	X	+									5	
8	X	+									6	
	X	+									6	
					8,30 m. ant. fjell							

Vingeborets måleområde for skjærfastheten er begrenset