



INGENIØRFIRMAET
BJØRGULF HAUKEID OSLO
VINGEBOR-RESULTAT

Vingebor-
hull:

Dyp 1 m.
regnet fra:

Kote:

Grunnvannst.

Oppdrag: LYSAKER RENSEANLEGG

H III

Terrang

H IV

Arb.nr.: 59/74

Tegnet: 21. 10. 74 T.V.

Dyp 1 m.	Skjærfasthet i t/m ²									Sensi- tivitet	Anmerkninger	
	1	2	3	4	5	6	7	8	9			
<u>H III</u>												
130H	1	X	+								9	
		X	+								11	
	2	X	+								9	
		X	+								8	
3	X	+									9	
	X	+									9	
4	X	+									9	
	X	+									9	
<u>H IV</u>												
131H	1	X	+								10	
		X	+								11	
	2	X	+								10	
		X	+								12	
	3	X	+								11	
		X	+								10	
	4	X	+	+							14	
		X	+								9	
5	X	+		+							9	
	X	+		+							9	
6	X	+		+							10	
	X	+		+							7	+Uforstyrret
7	X	+		+							4	X Omrørt
	X	+		+							5	
8	X	+		+							6	
	X	+		+							6	
					8,30 m. ant. fjell							

Vingeborets måleområde for skjærfastheten er begrenset